## Poplar Commons Questions + Responses:

- Is there drawings and specs available? Not at this time
- Who is responsible for the removal of existing skate park equipment and concrete slab? The selected GC
- Are the modulars being provided by the Town? No, this will be built into the GC cost.
- Are there specifications on the pre-selected modulars? Currently: 4-1Br units (29'x 16')
   1 story, 4 -2 Br Units (29'x16') 2 story.
- Is this a lump sum proposal or will the contract be awarded on experience + fees & GC's? Please refer to the scoring metrics in the RFP
- Has the design team been selected? No contract has been executed for a design team vet.
- Has the modular factory been selected? No contract has been executed for a modular factory yet, and would like the input of the selected GC.
- Will there be an owner's rep involved? Our team including Mary Coddington, Joseph Espinosa, and Tim Reinen will be managing the project on behalf of Hayden Housing Authority.
- Will the project require a labor, material & performance bond? Not at this time.
- What is the financing mechanism? HUD, CHFA, DOLA, Others? CHFA & Div of Housing
- RE: Sample AIA Contract. What type of contract are you requiring? 101 Stipulated Sum, 102 GMP, etc... We would like to hear what AIA contract type you would propose.
- Will the housing authority provide the modular duplex units, or will that be the
  contractor's responsibility? If it is our responsibility, do you have a spec package for what
  you are looking for? We do not have a spec package, but currently planning for: 4-1Br
  units (29'x 16') 1 story, 4 -2 Br Units (29'x16') 2 story. This will be the contractor's
  responsibility and should be included in the budget.
- Would you accept proposals from a venture between a Construction Manager and GC. Yes
- Please confirm if the following items should all be included in the FEE Proposal to be submitted:
  - General Conditions/Supervision Costs Yes
  - General Requirements Yes
  - Insurance
    - i. If so, please confirm if Contractor should carry standard general liability, CCIP, or Project Specific policy Yes to GL
    - ii. Does Owner plan to provide an OCIP on this project? Not at this time
    - iii. Please confirm if GC should carry the costs for the Builder's Risk policy Yes
  - Fee Yes
- Is there a design team contracted? If so, who is the architect? There is not a design team contracted at this time

- Is the Town of Hayden already contracted/working with the modular manufacturer? If so, can you disclose who is the modular manufacturer? There is not a modular manufacturer contracted at this time
- To help with schedule preparation, can the Hayden Housing Authority provide information on the current status of design progression of the project? The project is currently in concept/SD phase
- For the Fee Proposal, please confirm that only a Pre-construction and Construction
   Management Fee is required. HHA requests a turnkey GC scope
- Do you have an estimated cost of construction? Not at this time
- Has a design team been selected? The design team is not yet under contract
- Will the contractor maintain the contract with the modular housing manufacturer or will
  this all be procured directly through the Housing Authority? The contractor shall carry the
  modular contract under their scope
- Are there any MWBE requirements/goals and/or Workforce development requirements?
   Not at this time
- On the proof of insurance do you have any specific insurance coverage's and limits you
  want this Certificate of Insurance to contain? This will be confirmed at a later date with
  the lender.
- Do you have a specific form for the Fee proposal? Please provide your own format
- On the fee proposal do you want any other costs (i.e. insurance rates, bond rates, etc.) to be included or only the base fee as a percentage to complete the project? Please include your fee, general conditions, and builders risk estimate.